




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Friday, 9/18/09
High: 82
Precipitation Chances: 0%

COD: 10-31-09
Low: 53

Days to COD: 44
Winds: NE @ 3 mph
Weather Forecast: Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on task at hand
- Be aware of your surroundings
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil:

- Reclaim topsoil at 178-181 & 191-193

Foundations:

Erection:

- Erect base & mid at 226-227 & 236-237
- Assemble rotor at 226-227 & 236-237
- Erect top & nacelle at 187-188, 220 & 223
- Erect rotor at 187-189, 220 & 223

Collection:

- Fiber termination at 240-244
- High voltage cable termination at JB253, 238 & 239
- Low voltage cable termination on 190 & 237

Electrical:

- Tower wiring at 189, 190, 221 & 222
- Mechanical completion pre-walk at 172-172 & 243-244
- IIP's at 173-174 & 229-231

Substation:


- Partial energization of circuit 3

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/O Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	73	80	91.3%
Tower Mid Sections Erected	73	80	91.3%
Tower Top Sections Erected	58	80	72.5%
Nacelles Installed	58	80	72.5%
Rotors Installed	57	80	71.3%
Tower Wiring Complete	54	80	67.5%
Mechanically Complete	35	80	43.8%
Pre-Commissioned	4	80	5.0%
Final Commissioned	14	80	17.5%
4/O Cable Trenched	316,810	441,000	71.8%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%
(as of COB yesterday)			



73 PU-09-528 Filed: 9/18/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Sept. 18, 2009

NextEra Energy Resources, LLC