




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: **Monday, 9/21/09**

High: **65**

Precipitation Chances: **60%**

COD: **10-31-09**

Low: **46**

Days to COD: **41**

Winds: **W @ 7 mph**

Weather Forecast: **Cloudy**

NEXtera™ Energy Resources

Otter Tail

Blattner Energy

GE

Safety/Environmental:

- Stay focused on task at hand
- Be aware of your surroundings
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil:

- Reclaim topsoil at 191-193 & 211-212

Foundations:

Erection:

- Erect base & mid at 224-225 & 235-236
- Assemble rotor at 224-225 & 235-236
- Erect top, nacelle & rotor at 201-202 & 217-218

Collection:

- Fiber termination at 226-227 & 243-244
- High voltage cable termination at 221-222
- Low voltage cable termination Complete

Electrical:

- Tower wiring at 187, 188, 220 & 223
- Mechanical completion pre-walk at 240-242
- IIP's at 229, 230, 243 & 244
- GE Commissioning at 176-177 & 209-212

Substation:

- Partial energization of circuit 5


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	76	80	95.0%
Tower Mid Sections Erected	76	80	95.0%
Tower Top Sections Erected	62	80	77.5%
Nacelles Installed	62	80	77.5%
Rotors Installed	62	80	77.5%
Tower Wiring Complete	58	80	72.5%
Mechanically Complete	45	80	56.3%
Pre-Commissioned	6	80	7.5%
Final Commissioned	23	80	28.8%
4/0 Cable Trenched	316,810	441,000	71.8%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%

(as of COB yesterday)



74 PU-09-528 Filed: 9/21/2009 Pages: 1
Ashtabula Wind II, NEXtera Energy, Plan of the Day for Sept. 21, 2009

NextEra Energy Resources, LLC