




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Tuesday, 9/22/09

High: 66

Precipitation Chances: 50%

COD: 10-31-09

Low: 44

Days to COD: 40

Winds: NNW @ 12 mph

Weather Forecast: Mostly Cloudy

NEXtera™ Energy Resources

Otter Tail

Blattner Energy

GE

Safety/Environmental:

- Slow down when driving in rain
- Stay focused on task at hand
- Use extra caution due to wet & muddy conditions
- Keep your speed to a minimum
- SWPPP inspection today

Civil:

- Reclaim topsoil at 208-210

Foundations:

Erection:

- Erect base & mid Complete
- Assemble rotor Complete
- Erect top, nacelle & rotor at 202, 203 & 216

Collection:

- Trench & cable install 4\0 at 217-220
- Trench & cable install -500 at Jbox-220
- Fiber termination at 226-227 & 243-244
- High voltage cable termination at 220-222

Electrical:

- Tower wiring at 201, 202, 218 & 219
- Mechanical completion pre-walk at 187-189 & 240
- IIP's at 241-244
- GE Commissioning at 177 & 208-210

Substation:

- Partial energization of circuit 5

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	80	80	100.0%
Tower Mid Sections Erected	80	80	100.0%
Tower Top Sections Erected	65	80	81.3%
Nacelles Installed	65	80	81.3%
Rotors Installed	65	80	81.3%
Tower Wiring Complete	62	80	77.5%
Mechanically Complete	47	80	58.8%
Pre-Commissioned	6	80	7.5%
Final Commissioned	23	80	28.8%
4/0 Cable Trenched	332,710	441,000	75.4%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%

(as of COB yesterday)



75 PU-09-528 Filed: 9/22/2009 Pages: 1
Ashtabula Wind II, NEXtera Energy, Plan of the Day for Sept. 22, 2009

NextEra Energy Resources, LLC