




NEXTerTM Energy Resources Ashtabula Wind II

NEXTerTM Energy Plan of the Day (POD)



Date: Wednesday, 9/23/09
High: 75
Precipitation Chances: 0%

COD: 10-31-09
Low: 46

Days to COD: 39
Winds: WNW @ 2 mph
Weather Forecast: Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on task at hand
- Use extra caution due to wet & muddy conditions
- Keep your speed to a minimum
- SWPPP inspection today

Civil:

- Reclaim topsoil at 208-210 & 233-234

Foundations:

Erection:

- Erect top, nacelle & rotor at 202, 203 & 216

Collection:

- Trench & cable install 4\0 at 217-220
- Trench & cable install -500 at Jbox-220
- Fiber termination at 226-227 & 243-244
- High voltage cable termination at 221-222

Electrical:

- Tower wiring at 202-203 & 217-218
- Mechanical completion pre-walk at 220-223
- IIP's at 240-244
- GE Commissioning at 169-171 & 234

Substation:

- Partial energization of circuit 5
- Hipot circuit 2



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4\0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	80	80	100.0%
Tower Mid Sections Erected	80	80	100.0%
Tower Top Sections Erected	66	80	82.5%
Nacelles Installed	66	80	82.5%
Rotors Installed	66	80	82.5%
Tower Wiring Complete	64	80	80.0%
Mechanically Complete	47	80	58.8%
Pre-Commissioned	6	80	7.5%
Final Commissioned	25	80	31.3%
4\0 Cable Trenched	332,710	441,000	75.4%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%

(as of COB yesterday)