




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date:** Thursday, 9/24/09  
**High:** 77  
**Precipitation Chances:** 0%

**COD:** 10-31-09  
**Low:** 49

**Days to COD:** 38  
**Winds:** SSE @ 4 mph  
**Weather Forecast:** Partly Sunny

**NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- Stay focused on task at hand
- Have spotters when backing up large equipment
- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil:**

- Reclaim topsoil at 228-232

**Foundations:**

**Erection:**

- Erect top, nacelle & rotor at 204, 235 & 236
- Collection:
- Trench & cable install 4\0 at 216-235
- Fiber termination at 231-232
- High voltage cable termination at 219-220

**Electrical:**

- Tower wiring at 203-204 & 236-237
- Mechanical completion pre-walk at 216-220
- IIP's at 220-223
- GE Commissioning at 169, 170, 172, 187 & 188

**Substation:**


- Energization of circuit 2

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	80	80	100.0%
Tower Mid Sections Erected	80	80	100.0%
Tower Top Sections Erected	70	80	87.5%
Nacelles Installed	70	80	87.5%
Rotors Installed	70	80	87.5%
Tower Wiring Complete	68	80	85.0%
Mechanically Complete	51	80	63.8%
Pre-Commissioned	6	80	7.5%
Final Commissioned	26	80	32.5%
4/0 Cable Trenched	337,190	441,000	76.5%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	311,217	333,000	93.5%
Copperdad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%
(as of COB yesterday)			



77    PU-09-528    Filed: 9/24/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Sept. 24, 2009

NextEra Energy Resources, LLC