




**NEXtera™ Energy Resources
Ashtabula Wind II**

NEXtera Energy

Plan of the Day (POD)



Date: Friday, 9/25/09
High: 76
Precipitation Chances: 5%

COD: 10-31-09
Low: 50

Days to COD: 37
Winds: SE @ 2 mph
Weather Forecast: Partly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on task at hand
- Have spotters when backing up large equipment
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil:

- Reclaim topsoil at 165-168 & 187-188

Foundations:

Erection:

- Erect top & nacelle at 205-206
- Erect rotor at 205-207

Collection:

- Trench & cable install 4/0 at 235-237
- Fiber termination at 221-223 & 226-227
- High voltage cable termination at 217-220

Electrical:

- Tower wiring at 204 & 235
- Mechanical completion pre-walk at 201-204 & 216
- IIP's at 216-217 & 219-220
- GE Commissioning at 170 & 187-190

Substation:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	80	80	100.0%
Tower Mid Sections Erected	80	80	100.0%
Tower Top Sections Erected	74	80	92.5%
Nacelles Installed	74	80	92.5%
Rotors Installed	73	80	91.3%
Tower Wiring Complete	72	80	90.0%
Mechanically Complete	58	80	72.5%
Pre-Commissioned	6	80	7.5%
Final Commissioned	30	80	37.5%
4/0 Cable Trenched	374,856	441,000	85.0%
500 Cable Trenched	25,592	36,000	71.1%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%

(as of COB yesterday)



78 PU-09-528 Filed: 9/25/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Sept. 25, 2009

NextEra Energy Resources, LLC