




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



Date: **Saturday, 9/26/09**  
 High: **82**  
 Precipitation Chances: **0%**

COD: **10-31-09**  
 Low: **47**

Days to COD: **36**  
 Winds: **SSW @ 4 mph**  
 Weather Forecast: **Partly Sunny**

#### NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE

**Safety/Environmental:**

- Stay focused on task at hand
- Have spotters when backing up large equipment
- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil:**

- Reclaim topsoil at 191-193 & 208-212

**Foundations:**

**Erection:**

- Erect top, nacelle & rotor at 205 & walk

**Collection:**

- Fiber termination at 216-220
- High voltage cable termination at 216-235

**Electrical:**

- Tower wiring at 206-207
- Mechanical completion pre-walk at 203-204
- IIP's at 201-202

**Substation:**


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	80	80	100.0%
Tower Mid Sections Erected	80	80	100.0%
Tower Top Sections Erected	75	80	93.8%
Nacelles Installed	75	80	93.8%
Rotors Installed	75	80	93.8%
Tower Wiring Complete	73	80	91.3%
Mechanically Complete	58	80	72.5%
Pre-Commissioned	6	80	7.5%
Final Commissioned	32	80	40.0%
4/0 Cable Trenched	374,856	441,000	85.0%
500 Cable Trenched	25,592	36,000	71.1%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	84500	84,000	100.6%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%

(as of COB yesterday)



79    PU-09-528    Filed: 9/28/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Sept. 26, 2009

NextEra Energy Resources, LLC