




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: **Monday, 9/28/09**
 High: **58**
 Precipitation Chances: **0%**

COD: **10-31-09**
 Low: **34**

Days to COD: **34**
 Winds: **NNW @ 20 mph**
 Weather Forecast: **Mostly Cloudy**

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on task at hand
- Have spotters when backing up large equipment
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil:

- Reclaim topsoil at 172-177

Foundations:

Erection:

- Erect top, nacelle & rotor at 226-227

Collection:

- Fiber termination at 219-223
- High voltage cable termination at 216-219

Electrical:

- Tower wiring at 205
- Mechanical completion pre-walk at 235-237
- GE Pre-commissioning at 228-233, 240-241 & 243-244

Substation:



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	80	80	100.0%
Tower Mid Sections Erected	80	80	100.0%
Tower Top Sections Erected	76	80	95.0%
Nacelles Installed	76	80	95.0%
Rotors Installed	76	80	95.0%
Tower Wiring Complete	75	80	93.8%
Mechanically Complete	58	80	72.5%
Pre-Commissioned	6	80	7.5%
Final Commissioned	33	80	41.3%
4/0 Cable Trenched	381,574	441,000	86.5%
500 Cable Trenched	25,592	36,000	71.1%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	84,500	84,000	100.6%
1000 Low Voltage installed	7,875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%

(as of COB yesterday)

80 PU-09-528 Filed: 9/28/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Sept. 28, 2009

NextEra Energy Resources, LLC