



NEXTerTM Energy Resources Ashtabula Wind II

NEXTer Energy

Plan of the Day (POD)



Date: Tuesday, 9/29/09
High: 62
Precipitation Chances: 0%

COD: 10-31-09
Low: 36

Days to COD: 33
Winds: E @ 2 mph
Weather Forecast: Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Be aware of changing weather
- Have spotters when backing up large equipment
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil:

- Reclaim topsoil at 169-172 & 203-204

Foundations:

Erection:

- Erect top, nacelle & rotor at 226-227


Collection:

- Fiber termination at 216, 221-223 & 236
- High voltage cable termination at 216-218

Electrical:

- Tower wiring at 226-227
- Mechanical completion pre-walk at 205-207 & 235
- IIP's at 235-237
- GE Pre-commissioning at 228-233, 240-241 & 243-244

Substation:



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	
Grounding XFR	5	5	
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	
Controllers	80	80	
Bases	80	80	
Mids	80	80	
Tops	80	80	
Nacelles	80	80	
Hubs	80	80	
Blade Sets	80	80	

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	80	80	100.0%
Tower Mid Sections Erected	80	80	100.0%
Tower Top Sections Erected	76	80	95.0%
Nacelles Installed	76	80	95.0%
Rotors Installed	76	80	95.0%
Tower Wiring Complete	76	80	95.0%
Mechanically Complete	61	80	76.3%
Pre-Commissioned	6	80	7.5%
Final Commissioned	34	80	42.5%
4/0 Cable Trenched	381,576	441,000	86.5%
500 Cable Trenched	25,592	36,000	71.1%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	84,500	84,000	100.6%
1000 Low Voltage installed	7,875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%
(as of COB yesterday)			

81 PU-09-528 Filed: 9/29/2009 Pages: 1
Ashtabula Wind II, NEXTer Energy, Plan of the Day
for Sept. 29, 2009

NextEra Energy Resources, LLC