




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Wednesday, 9/30/09
High: 65
Precipitation Chances: 0%

COD: 10-31-09
Low: 42

Days to COD: 32
Winds: ESE @ 14 mph
Weather Forecast: Partly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Be aware of changing weather
- Have spotters when backing up large equipment
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil:

- Reclaim topsoil at 201 & 203-207

Foundations:

Erection:

- Erect top, nacelle & rotor at 224

Collection:

- Fiber termination at 220-223
- High voltage cable termination testing

Electrical:

- Tower wiring at 225-226 & FAA Lights
- Mechanical completion pre-walk at 226-227
- IIP's at 204-207
- GE Commissioning at 228-229, 232-233 & 238-244


Substation:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	80	80	100.0%
Tower Mid Sections Erected	80	80	100.0%
Tower Top Sections Erected	79	80	98.8%
Nacelles Installed	79	80	98.8%
Rotors Installed	79	80	98.8%
Tower Wiring Complete	77	80	96.3%
Mechanically Complete	61	80	76.3%
Pre-Commissioned	6	80	7.5%
Final Commissioned	34	80	42.5%
4/0 Cable Trenched	381,576	441,000	86.5%
500 Cable Trenched	25,592	36,000	71.1%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	84,500	84,000	100.6%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%
(as of COB yesterday)			



82 PU-09-528 Filed: 9/30/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Sept. 30, 2009

NextEra Energy Resources, LLC