




# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind II

## NEXTer<sup>TM</sup> Energy

### Plan of the Day (POD)



Date: **Thursday, 10/1/09**

High: **52**

Precipitation Chances: **80%**

COD: **10-31-09**

Low: **38**

Days to COD: **31**

Winds: **SE @ 13 mph**

Weather Forecast: **RAIN**

**NEXTer<sup>TM</sup> Energy Resources**

**Otter Tail**

**Blattner Energy**

**GE**

**Safety/Environmental:**

- Be aware of changing weather
- Have spotters when backing up large equipment
- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil:**

**Foundations:**

**Erection:**

- Erect top, nacelle & rotor at 224


**Collection:**

- Fiber termination at 220-223
- High voltage cable termination testing

**Electrical:**

- Tower wiring at 224
- Mechanical completion pre-walk at 225-226
- IIP's at 204-207
- GE Commissioning continuing

**Substation:**



83 PU-09-528 Filed: 10/1/2009 Pages: 1  
Ashtabula Wind II, NEXTer<sup>TM</sup> Energy, Plan of the Day  
for Oct. 1, 2009

NextEra Energy Resources, LLC

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	80	80	100.0%
Tower Mid Sections Erected	80	80	100.0%
Tower Top Sections Erected	79	80	98.8%
Nacelles Installed	79	80	98.8%
Rotors Installed	79	80	98.8%
Tower Wiring Complete	79	80	98.8%
Mechanically Complete	69	80	86.3%
Pre-Commissioned	6	80	7.5%
Final Commissioned	35	80	43.8%
4/0 Cable Trenched	381,576	441,000	86.5%
500 Cable Trenched	25,592	36,000	71.1%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	84500	84,000	100.6%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%

(as of COB yesterday)