

230 kV Transmission Line / Morton and Oliver Counties
PU-09-587
Week Ending 5-14-2010

Weather: rain Monday, Tuesday, Wednesday, and Thursday

MJ Electric

- received and unloaded materials.
- moved in more equipment and mats to staging yard

Longfellow Drilling – subcontractor to MJ Electric

- built rebar cages at staging yard and at structures 132 and 130
- moved anchor bolts, rebar cages, forms and water tanks to structures 133 and 131
- three workers left site on Thursday, May 13th due to rain and muddy right of way