

230 kV Transmission Line / Morton and Oliver Counties

PU-09-587

Week Ending 5-22-2010

RECEIVED

MAY 25 2010

MJ Electric work accomplished

- Received and unloaded materials, spotted poles near the right-of-way
- Flagged off right-of-way trails for cultural survey
- Performed housecleaning in staging yard and worked on equipment
- Installed silt fence at structure 130

PUBLIC SERVICE COMMISSION

Longfellow Drilling (subcontractor to MJ Electric) – work accomplished

- Started drilling foundation hole for structure 131 on Wednesday, May 19th. Ground water level was high and contractor attempted to drill without casing. Got to depth of 28 feet when the hole collapsed on one side. Casing is being shipped in for future use as needed. Hole was backfilled and structure 131 was moved 15 feet east along the centerline to ensure stable soils for foundation.
- Moved to structure 133 and set up to start drilling on May 20th
- May 20th, drilled hole for structure 133, set rebar and placed concrete
- Moved drill rig and equipment to structure 130 location. Set up drill and 1 section of casing. Unable to get concrete on Saturday. Will drill and place concrete on Monday May 24th.
- Structures No. 132 & 133 were moved approximately 10 feet east from the original design. ... Re-location required to miss MPC underground feeder. Both structures will remain within our existing easement.