

230 kV Transmission Line / Morton and Oliver Counties
PU-09-587
Week Ending 5-29-2010

MJ Electric work accomplished

- Received and unloaded 4 loads of poles on Monday, May 24th
- MSHA training on May 25, 26, 27
- Started working on the off right of way to structures 129 and 128 on Friday, May 28th

Longfellow Drilling (subcontractor to MJ Electric) – work accomplished

- Did not do any work on site this week
- Rain on Monday May 24th
- MSHA training on May 25, 26, 27
- Left on Friday for long Memorial Day weekend; will be back on Wed, June 2nd

Backhaus Fencing

- Installed fence and gates for access to the north side of Nelson Lake