

230 kV Transmission Line / Morton and Oliver Counties
PU-09-587
Week Ending 6-5-2010

MJ Electric

- Manpower 18
- Received and unloaded poles and wires
- Framed structures 114, 115, 116, 117, 1124, 125, 126, 127
- Set structure 125 with culverts installed in holes
- Set structures 126 and 127

Longfellow Drilling (subcontractor to MJ Electric)

- Manpower – 2 crews with 4 on each crew
- Crew #1 drilled and placed concrete for structure 130
- Crew #1 drilled and placed concrete for structure 131 which was cased the full depth of the hole
- Moved equipment to structure 132
- Crew #2 moved equipment to structure 1, drilled and placed concrete
- Moved equipment to structure 10