

230 kV Transmission Line / Morton and Oliver Counties

PU-09-587

Week Ending 6-12-2010

MJ Electric

- MJ has 16 men on site
- Received and unloaded poles and wires
- Framed structures 92 thru 95, 98 thru 101, and 103 thru 112
- Set structure 116, 117, 124
- Spotted poles and hardware on right-of-way

Longfellow Drilling (subcontractor to MJ Electric)

- Crew # 1 4 men - drilled and placed concrete for structure 132 (198 cu. yds. of concrete)
- Crew # 2 4 men - drilled and placed concrete for structures 19, 110, 112
- Crew # 2 attempted to pour foundation #2 at structure 19. Due to rain and muddy roads concrete trucks could not get to site; had to send two loads (18 cu. yds.) back; could not get concrete on Saturday