

230 kV Transmission Line / Morton and Oliver Counties

PU-09-587

Week Ending 6-26-2010

RECEIVED

Work Completed this Week:

JUN 30 2010

- MJ Hauling-Structures 4-8,14,15,17,18,20-23,25,26,35-47
-
- MJ Framing-Structures 38-45,56,58, 69-71
- MJ Drill Crew Structures-105,104,103,95,101-92
- MJ Setting crew- Structures 115-107,105-103,95-101
- Longfellow Poured Foundations-Structures 122, 67 & 68.

PUBLIC SERVICE COMMISSION

230 kV Square Butte Substation Modifications:

Work completed this week:

Drilled shaft foundations and 230 kV breaker slab completed.