

RECEIVED

JUL 13 2010

230 kV Transmission Line / Morton and Oliver Counties

PU-09-587

Week Ending 7-10-2010

PUBLIC SERVICE COMMISSION

Work Completed this Week:

- MJ Hauling - Structures – 82, 128, 129
-
- MJ Wood Framing - Structures – COMPLETED SUNDAY
- MJ Drill Crew - Structures – 55-66, 69-77, 79
- MJ Setting crew - Structures – 60-71, 73-77, 79-90, 96 & 97
- Longfellow Poured Foundations – Structures – 102, 106, 121.

230 KV Square Butte Substation Modifications:

Received and set Control House on foundation.

Received MITSUBISHI 230KV circuit breaker.