

230 kV Transmission Line / Morton and Oliver Counties
PU-09-587
Week Ending 7-24-2010

Work Completed this Week:

- MJ Hauling – Complete
-
- MJ Steel framing Complete except structure 1

- MJ Drill Crew - Complete

- MJ Wood Setting Complete except structures 2,3

- MJ Steel Setting crew – Complete except structure 1

- All wire hauled to set – ups

- Stringing of conductor commenced structures 28 to 34

230 KV Square Butte Substation Modifications:

- HOOPER continued installation of cable raceway and underground conduit.

- HOOPER received additional substation steel.