

RECEIVED

**230 kV Transmission Line / Morton and Oliver Counties
PU-09-587**

AUG 03 2010

Week Ending 7-31-2010

PUBLIC SERVICE COMMISSION

Work Completed this Week:

- MJ Wood / Steel Setting, Framing crews – Complete
- Installation of conductor complete including avian diverters, structures 28 to 34
- Conductor strung and sagged, structures 1 to 28
- Pulling ropes installed, structures 34 thru 76

230 KV Square Butte Substation Modifications:

- HOOPER continued installation of cable raceway and underground conduit.
- HOOPER received 230KV switches.
- BADGER Daylighting completed vacuum excavation for station service primary feeds.