

RECEIVED

**230 kV Transmission Line / Morton and Oliver Counties
PU-09-587
Week Ending 8-28-2010**

SEP 02 2010

PUBLIC SERVICE COMMISSION

Work Completed this Week: MJ ELECTRIC UTILITY DIVISION

- MJ completed installation of avian diverters, thru structure 82.
- MJ completed installing, tensioning and securing all conductor, fiber and static cables, structures 106 to 82.
- MJ / WINCO completed installation of avian diverters on 22 miles of Minnesota Power Center – Duluth +/- 250 KVDC line.
- MJ / WINCO completed repairs of damaged static conductor on Minnesota Power Center – Duluth +/- 250 KVDC line.
- MJ / WINCO completed installation of aerial indication warning markers on Minnesota Power 230KV line #84, structures #121-122, 129-130.

230 KV Square Butte Substation Modifications: HOOPER Electric Corporation.

- HOOPER continued installation of equipment control cable.
- HOOPER continued installation and wiring of electrical devices.
- HOOPER commenced installation of 230KV dead - end switch.
- HOOPER installed 230KV line wave trap.
- HOOPER completed installation of Trenwa cable raceway covers.