

230 kV Transmission Line / Morton and Oliver Counties

PU-09-587

Week Ending 09-04-2010

RECEIVED

SEP 10 2010

Work Completed this Week: MJ ELECTRIC UTILITY DIVISION

PUBLIC SERVICE COMMISSION

- MJ completed installation of avian diverters, structures 132 thru 82.
- MJ completed installing, tensioning and securing all conductor, fiber and static cables, all structures.
- MJ continued installation of line jumpers.
- MJ continued clean – up of right of way, structures 72 thru 121.
- WINCO completed mob – out.
- MJ began mob – out of major equipment.

230 KV Square Butte Substation Modifications: HOOPER Electric Corporation.

- HOOPER completed termination of equipment control cable.
- HOOPER continued installation and wiring of miscellaneous electrical devices.
- HOOPER continued final adjustment of 230KV dead - end switch.
- HOOPER completed wiring 230KV line wave trap.
- HOOPER began working substation punch list items.
- HOOPER began final clean – up of substation.