

Plan of the Day (POD)

PUBLIC SERVICE COMMISSION

Date: Wednesday, 8-11-10
High: 89
Precipitation Chances: 25%

COD: 11-30-10
Low: 62
Weather Forecast: Mostly Sunny

Days to COD: 112
Winds: E @ 6 mph

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Obey traffic guidelines & speed limits
- Be aware of heat effects
- Proper labeling of secondary containers
- SWIPP Inspection 8-16-10
- Fence off wetland near turbines 53
- Installing silt fence

Civil/Erection:

- Subgrade string road 53-56
- Gravel string roads 60-64
- Approach at 53-56

Foundations:

Collection:

- Staking collection route at string roads
- Bore at F7-1 & F7-3

Electrical:

Substation:

- Low side piers & transformer pads

Upcoming Events/Outstanding Issues:

- GE Pre installation meeting 8-24-10

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	200,907	318612
500 KCM	51,002	39,635	11367
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	105,811	148850
1000 KCM LVC	24,000	40,730	-16730
12 Fiber SM FOC	289,504	336,530	-47026
XFR Box Pads	64	20	44
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	13,696	99,651	13.7%
Roads Built	3,184	99,651	3.2%
Silt Fence Installed	947	11,417	8.3%
Foundations Excavated	0	64	0.0%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
Underground Trenching Installed (ft)	0		0.0%
(as of COB yesterday)			

