

Plan of the Day (POD)

Date: Tuesday, 8-17-10
High: 84
Precipitation Chances: 25%

COD: 11-30-10
Low: 54
Weather Forecast: Partly Sunny

Days to COD: 106
Winds: SW @ 12 mph

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Obey traffic guidelines & speed limits
- Be aware of harvest equipment
- Proper labeling of secondary containers
- Fence off wetland as needed
- Installing silt fence

Civil/Erection:

- Subgrade string road 41-44 & 55
- Gravel string roads 53-55 & 33
- Approach at 42-43

Foundations:

- Foundation excavation at 45 & 62
- Pour mud mats 45

Collection:

- Trench and install 1000 at SP 702 to SP 703
- Bore at F9-3, F10-3 & F11-3

Electrical:

Substation:

- Trench feeder circuits

Upcoming Events/Outstanding Issues:

- GE Pre installation meeting 8-24-10

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	200,907	318612
500 KCM	51,002	39,635	11367
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	105,811	148850
1000 KCM LVC	24,000	40,730	-16730
12 Fiber SM FOC	289,504	336,530	-47026
XFR Box Pads	64	20	44
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	24,621	99,651	24.7%
Roads Built	15,519	99,651	15.6%
Silt Fence Installed	1,682	11,417	14.7%
Foundations Excavated	1	64	1.6%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	0	157,430	0.0%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	5,750	77,170	0.0%

(as of COB yesterday)

