

Plan of the Day (POD)

PUBLIC SERVICE COMMISSION

Date: Wednesday, 8-18-10
High: 80
Precipitation Chances: 25%

COD: 11-30-10
Low: 55
Weather Forecast: Partly Sunny

Days to COD: 105
Winds: ESE @ 8 mph

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Obey speed limits
- Be aware of harvest equipment
- Use equipment for its intended purpose
- Fence off wetland as needed
- Installing silt fence

Civil/Erection:

- Subgrade string road 39-42 & 55
- Gravel string roads 32 & 34-36
-

Foundations:

- Foundation excavation at 61-63
- Pour mud mats 60-62
- Install bottom rebar mat at 45-46

Collection:

- Trench and install 1000 at SP 704 to JB 701
- Bore at F9-4, F10-4 & F114

Electrical:

- Substation:**
- Trench feeder circuits

Upcoming Events/Outstanding Issues:

- GE Pre installation meeting 8-24-10

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	200,907	318612
500 KCM	51,002	39,635	11367
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	105,811	148850
1000 KCM LVC	24,000	40,730	-16730
12 Fiber SM FOC	289,504	336,530	-47026
XFR Box Pads	64	42	22
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	25,736	99,651	25.8%
Roads Built	17,262	99,651	17.3%
Silt Fence Installed	2,041	11,417	17.9%
Foundations Excavated	3	64	4.7%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	0	157,430	0.0%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	9,440	77,170	0.0%

(as of COB yesterday)

