

AUG 19 2010

**Plan of the Day (POD)**

**PUBLIC SERVICE COMMISSION**

Date: Thursday, 8-19-10  
High: 85  
Precipitation Chances: 35%

COD: 11-30-10  
Low: 55  
Weather Forecast: Scattered Thunderstorms

Days to COD: 104  
Winds: E @ 8 mph

**NextEra™ Energy Resources**

**Blattner Energy**

**Paradigm**

**GE**

**Safety/Environmental:**

- Obey speed limits
- Be aware of harvest equipment
- Use equipment for its intended purpose
- Fence off wetland as needed
- Installing silt fence

**Civil/Erection:**

- Subgrade string road 37-41 & 55
- Gravel string roads 32-36 & 43-44

**Foundations:**

- Foundation excavation at 63-64
- Pour mud mats 63-64
- Install bottom rebar mat at 45-46
- Install anchor bolts at 45-46
- Install top rebar mat at 46
- Form base at 46

**Collection:**

- Trench and install 1000 at F11 at SP 11-1 & SP 11-2
- Bore at 52<sup>nd</sup> Ave & Hwy 36

**Electrical:**

**Substation:**

- Trench feeder circuits

**Upcoming Events/Outstanding Issues:**

- GE Pre installation meeting 8-24-10



**RECEIVING (As of COB yesterday)**

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	200,907	318612
500 KCM	51,002	39,635	11367
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	105,811	148850
1000 KCM LVC	24,000	40,730	-16730
12 Fiber SM FOC	289,504	336,530	-47026
XFR Box Pads	64	42	22
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

**Negative Number Indicates Overage of Cable**

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	26,736	99,651	26.8%
Roads Built	19,942	99,651	20.0%
Silt Fence Installed	2,041	11,417	17.9%
Foundations Excavated	3	64	4.7%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	0	157,430	0.0%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	12,390	77,170	0.0%

(as of COB yesterday)