

Plan of the Day (POD)

Date: Friday, 8-20-10
High: 89
Precipitation Chances: 25%

COD: 11-30-10
Low: 54
Weather Forecast: Partly Sunny

Days to COD: 103
Winds: WNW @ 10 mph

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Obey speed limits
- Fog concerns with visibility and traffic
- Slippery walking working surfaces
- Fence off wetland as needed
- Installing silt fence

Civil/Erection:

- Subgrade string road 37-39, 47-48 & 55
- Gravel string roads 40-44
- Approach at 47

Foundations:

- Foundation excavation at 56-58
- Pour mud mats 57-59
- Install bottom rebar mat at 62-63
- Install anchor bolts at 61-63
- Install top rebar mat at 60-61
- Form base at 60-61
- Pour base at 45-46
- Form pedestal at 46

Collection:

- Trench and install 1000 at F10 at SP 1 to SP 2 & F11 N of SP 2
- Bore at F9-6 and F10-6

Electrical:

Substation:

- Trench feeder circuits

Upcoming Events/Outstanding Issues:

- GE Pre installation meeting 8-24-10

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	200,907	318612
500 KCM	51,002	39,635	11367
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	105,811	148850
1000 KCM LVC	24,000	40,730	-16730
12 Fiber SM FOC	289,504	336,530	-47026
XFR Box Pads	64	42	22
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	28,736	99,651	28.8%
Roads Built	21,439	99,651	21.5%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	8	64	12.5%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	0	157,430	0.0%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	14,850	77,170	0.0%

(as of COB yesterday)

