

Plan of the Day (POD)

PUBLIC SERVICE COMMISSION

Date: Monday, 8-23-10
High: 77
Precipitation Chances: 40%

COD: 11-30-10
Low: 50
Weather Forecast: Mostly Cloudy

Days to COD: 100
Winds: WNW @ 21 mph

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Keep focused
- Maintain good communication
- Fence off wetland as needed
- Installing silt fence

Civil/Erection:

- Subgrade string road 47-52 & 55
- Gravel string roads 37-39
- Approach at 51

Foundations:

- Foundation excavation at 32-33 & 55
- Pour mud mats 55-56
- Install bottom rebar mat at 57-58
- Install anchor bolts at 57-58
- Install top rebar mat at 59 & 64
- Form base at 59 & 64
- Pour base at 62-63
- Form pedestal at 60-61
- Pour pedestal at 60-61

Collection:

- Trench and install 1000 at F11 N of SP3
- Bore at F9-9, F10-9 and F11-9

Substation:

- Containment wall for main transformer
- Haul off spoils
- Prep high side piers

Upcoming Events/Outstanding Issues:

- GE Pre installation meeting 8-24-10



RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	200,907	318612
500 KCM	51,002	39,635	11367
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	142,594	112067
1000 KCM LVC	24,000	40,730	-16730
12 Fiber SM FOC	289,504	336,530	-47026
XFR Box Pads	64	42	22
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	32,169	99,651	32.3%
Roads Built	24,282	99,651	24.4%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	13	64	20.3%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	0	157,430	0.0%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	21,025	77,170	27.2%

(as of COB yesterday)