

**Plan of the Day (POD)**

Date: Tuesday, 8-24-10  
High: 75  
Precipitation Chances: 0%

COD: 11-30-10  
Low: 44  
Weather Forecast: Sunny

Days to COD: 99  
Winds: NW @ 21 mph

**NextEra™ Energy Resources**

**Blattner Energy**

**Paradigm**

**GE**

**Safety/Environmental:**

- Keep focused
- Maintain proper distance from equipment
- Fence off wetland as needed
- Installing silt fence

**Civil/Erection:**

- Subgrade string road 30-31 & 49-52
- Gravel string roads 53-55
- Approach at 50

**Foundations:**

- Foundation excavation at 33-34
- Pour mud mats 32-33
- Install bottom rebar mat at 56-57
- Install anchor bolts at 56-57
- Install top rebar mat at 57-58
- Form base at 57-58
- Pour base at 59 & 64
- Form pedestal at 62-63
- Pour pedestal at 62-63

**Collection:**

- Trench and install 1000 at F11 between SP11-3 & JB11-1
- Bore at F10-11, F11-11 and road crossing 331 & 66th

**Substation:**

- Prep high side piers
- Setting 1 static mast

**Upcoming Events/Outstanding Issues:**

- GE Pre installation meeting today



**RECEIVING (As of COB yesterday)**

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	208,257	311,262
500 KCM	51,002	45,835	5,167
Copperclad	65,280	73,906	-8,626
1000 KCM	254,661	167,415	87,246
1000 KCM LVC	24,000	40,730	-16,730
12 Fiber SM FOC	289,504	336,530	-47,026
XFR Box Pads	64	42	22
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

**Negative Number Indicates Overage of Cable**

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	33,669	99,651	33.8%
Roads Built	26,582	99,651	26.7%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	15	64	23.4%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	0	157,430	0.0%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	24,350	77,170	31.6%

(as of 8/24/2010)