

**Plan of the Day (POD)**

Date: Thursday, 9-2-10  
 High: 70  
 Precipitation Chances: 45%

COD: 11-30-10  
 Low: 45

Days to COD: 90  
 Winds: NW @ 21 mph  
 Weather Forecast: Cloudy

**NextEra™ Energy Resources      Blattner Energy      Paradigm      GE**

- Safety/Environmental:**
- Get assistance in lifting heavy objects
  - Use correct equipment for the job
  - Fence off wetland as needed
  - Installing silt fence
- Civil/Erection:**
- Subgrade string road 13-15 & 21-25
  - Gravel string roads 16 & 30-31
- Foundations:**
- Foundation excavation at 27 & 29
  - Pour mud mats 29 & 31
  - Install bottom rebar mat at 44 & 47
  - Install anchor bolts at 42-43
  - Install top rebar mat at 42-43
  - Form base at 42-43
  - Pour base at 40-41
  - Form pedestal at 37-39
  - Pour pedestal at 37-38
  - Backfill at 57
  - Build crane at 34 & 57
- Collection:**
- Trench and install 4/0 at 62-AP 705 & SP 904- SP 905
  - Underground splicing at SP1003 & SP1103
  - Setting transformer box pad at 57-58
  - Setting transformer at 45-46
  - Low voltage wire at 59 & 64
- Substation:**
- Install control conduit
  - Switch assembly

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	208,257	311,262
500 KCM	51,002	45,835	5,167
Copperclad	65,280	91,994	-26,714
1000 KCM	254,661	192,159	62,502
1000 KCM LVC	24,000	40,730	-16,730
12 Fiber SM FOC	289,504	336,530	-47,026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	51,214	99,651	51.4%
Roads Built	41,349	99,651	41.5%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	35	64	54.7%
Foundations Poured	18	64	28.1%
Foundations Backfilled	9	64	14.1%
Crane Pads Completed	9	64	14.1%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	7,402	157,430	4.7%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	54,860	77,170	71.1%
Transformers Set/Terminated	0	33	0.0%

(as of COB yesterday)



71    PU-09-668    Filed: 9/2/2010    Pages: 1  
 Baldwin Wind Plan of the Day Report Sept. 2, 2010

Baldwin Wind, LLC