

## Baldwin Wind, LLC

### Plan of the Day (POD)

Date: Friday, 9-3-10  
High: 70  
Precipitation Chances: 45%

COD: 11-30-10  
Low: 45

Days to COD: 89  
Winds: NW @ 21 mph  
Weather Forecast: Cloudy

#### NextEra™ Energy Resources

#### Blattner Energy

#### Paradigm

#### GE

#### Safety/Environmental:

- Three points of contact
- Use correct equipment for the job
- Fence off wetland as needed
- Installing silt fence

#### Civil/Erection:

- Subgrade string road 13-15
- Gravel string roads 17-19

#### Foundations:

- Foundation excavation at 16 & 28
- Pour mud mats 27-28
- Install bottom rebar mat at 49-50
- Install anchor bolts at 47-48
- Install top rebar mat at 44 & 47-48
- Form base at 43-44 & 47
- Pour base at 42-44
- Form pedestal at 40-41
- Pour pedestal at 40-41
- Backfill at 53 & 55
- Build crane at 53 & 55

#### Collection:

- Trench and install 4/0 at 62-SP 904-SP 905 & 60-SP 705
- Underground splicing at SP1003 & SP1103
- Setting transformer box pad at 57
- Setting transformer at 60-64
- Low voltage wire at 59

#### Substation:

- Install control conduit
- Steel erection
- Switch assembly
- Pour 6 grounding transformer bases



72 PU-09-668 Filed: 9/3/2010 Pages: 1  
Baldwin Wind Plan of the Day Report Sept. 3, 2010

Baldwin Wind, LLC

#### RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	208,257	311,262
500 KCM	51,002	45,835	5,167
Copperclad	65,280	91,994	-26,714
1000 KCM	254,661	195,263	59,398
1000 KCM LVC	24,000	40,730	-16,730
12 Fiber SM FOC	289,504	336,530	-47,026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	53,314	99,651	53.5%
Roads Built	44,651	99,651	44.8%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	37	64	57.8%
Foundations Poured	22	64	34.4%
Foundations Backfilled	11	64	17.2%
Crane Pads Completed	11	64	17.2%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	15,116	157,430	9.6%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	54,860	77,170	71.1%
Transformers Set/Terminated	0	33	0.0%

(as of COB yesterday)