

## Baldwin Wind, LLC

### Plan of the Day (POD)

Date: Tuesday, 9-7-10  
High: 66  
Precipitation Chances: 15%

COD: 11-30-10  
Low: 42

Days to COD: 85  
Winds: NW @ 11 mph  
Weather Forecast: Partly Cloudy

#### NextEra™ Energy Resources

#### Blattner Energy

#### Paradigm

#### GE

**Safety/Environmental:**

- SWPPP today
- Be careful of wet conditions
- Inspect rigging before and after picks
- Use correct equipment for the job
- Fence off wetland as needed
- Installing silt fence

**Civil/Erection:**

- Subgrade at 13-15
- Gravel at 17-20

**Foundations:**

- Foundation excavation at 18-19
- Pour mud mats 18-19
- Install bottom rebar mat at 50-52
- Install anchor bolts at 50-51
- Install top rebar mat at 49-50
- Form base at 48-49
- Pour base at 47-48
- Form pedestal at 42-44
- Pour pedestal at 42-44
- Backfill at 56
- Build crane at 53 & 55

**Collection:**

- Trench and install 4/0 at Hwy 36-SP 907
- Underground splicing at SP1003 & SP1103
- Low voltage wire at 57
- Terminate controllers at 60-61
- Ground grid testing at 53-55

**Substation:**

- Install control conduit

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	208,257	311,262
500 KCM	51,002	45,835	5,167
Copperclad	65,280	91,994	-26,714
1000 KCM	254,661	195,263	59,398
1000 KCM LVC	24,000	38,230	-14,230
12 Fiber SM FOC	289,504	329,530	-40,026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	55,314	99,651	55.5%
Roads Built	46,865	99,651	47.0%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	39	64	60.9%
Foundations Poured	24	64	37.5%
Foundations Backfilled	13	64	20.3%
Crane Pads Completed	13	64	20.3%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Mechanically Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	24,758	157,430	15.7%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	54,860	77,170	71.1%
Transformers Set/Terminated	0	64	0.0%

(as of COB yesterday)



74 PU-09-668 Filed: 9/8/2010 Pages: 1  
Baldwin Wind Plan of the Day Report Sept. 7, 2010

Baldwin Wind, LLC