

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Friday, 9-10-10
High: 70
Precipitation Chances: 40%

COD: 11-30-10
Low: 54

Days to COD: 82
Winds: W @ 16 mph
Weather Forecast: Cloudy

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Be aware of wind's effects on the task at hand
- Be aware of increased vehicle traffic
- Fence off wetland as needed
- Installing silt fence

Civil/Erection:

- Subgrade at 5-7 & 8
- Gravel at 20-23
- Approach at 8-9
- Erect base at 61
- Erect mid at 60-61
- Erect top at 61
- Rotor assembly at 60

Foundations:

- Foundation excavation at 13 & 23
- Pour mud mats 13 & 23
- Install bottom rebar mat at 16 & 27
- Install anchor bolts at 27 & 29
- Install top rebar mat at 27, 29 & 31
- Form base at 29 & 31
- Pour base at 28 & 31
- Form pedestal at 51-52
- Pour pedestal at 49-51
- Backfill at 34-35
- Build crane at 34-35

Collection:

- Trench and install 4/0 at JB92-T31 & JB72-T57
- Underground splicing at SP902
- Setting transformer box pad at 32 & 55
- Ground grid testing at 32-33

Substation:

- Install control conduit
- Steel erection
- Switch assembly
- Bus Fabrication

| RECEIVING (As of COB yesterday) | | | |
|---------------------------------|---------|----------|---------|
| | Total | Received | Balance |
| PMT XFR | 65 | 65 | 0 |
| Grounding XFR | 6 | 0 | 6 |
| 4/0 Cable | 519,519 | 288,836 | 230683 |
| 500 KCM | 51,002 | 45,835 | 5167 |
| Copperclad | 65,280 | 91,994 | -26714 |
| 1000 KCM | 254,661 | 222,895 | 31766 |
| 1000 KCM LVC | 24,000 | 38,230 | -14230 |
| 12 Fiber SM FOC | 289,504 | 329,530 | -40026 |
| XFR Box Pads | 64 | 64 | 0 |
| Controllers | 64 | 64 | 0 |
| Bases | 64 | 64 | 0 |
| Mids | 64 | 64 | 0 |
| Tops | 64 | 64 | 0 |
| Nacelles | 64 | 64 | 0 |
| Hubs | 64 | 64 | 0 |
| Blade Sets | 64 | 64 | 0 |

Negative Number Indicates Overage of Cable

General Construction Status

| | Complete | Total | % Complete |
|-----------------------------|----------|---------|------------|
| Roads Subgraded | 61,942 | 99,651 | 62.2% |
| Roads Built | 50,651 | 99,651 | 50.8% |
| Silt Fence Installed | 2,274 | 11,417 | 19.9% |
| Foundations Excavated | 45 | 64 | 70.3% |
| Foundations Poured | 29 | 64 | 45.3% |
| Foundations Backfilled | 16 | 64 | 25.0% |
| Crane Pads Completed | 16 | 64 | 25.0% |
| Tower Base Sections Erected | 1 | 64 | 1.6% |
| Tower Mid Sections Erected | 0 | 64 | 0.0% |
| Tower Top Sections Erected | 0 | 64 | 0.0% |
| Nacelles Installed | 0 | 64 | 0.0% |
| Rotors Installed | 0 | 64 | 0.0% |
| Tower Wiring Complete | 0 | 64 | 0.0% |
| Mechanically Complete | 0 | 64 | 0.0% |
| Final Commissioned | 0 | 64 | 0.0% |
| 4/0 Cable Trenched | 45,140 | 157,430 | 28.7% |
| 500 Cable Trenched | 0 | 15,455 | 0.0% |
| 1000 Cable Trenched | 54,825 | 77,170 | 71.0% |
| Transformers Set/Terminated | 5 | 64 | 7.8% |
| (as of COB yesterday) | | | |



76 PU-09-668 Filed: 9/10/2010 Pages: 1
Baldwin Wind Plan of the Day Report Sept. 10, 2010

Baldwin Wind, LLC