

Plan of the Day (POD)

Date: Saturday, 9-11-10
 High: 71
 Precipitation Chances: 5%

COD: 11-30-10
 Low: 43

Days to COD: 81
 Winds: WNW @ 17 mph
 Weather Forecast: Mostly Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

- Safety/Environmental:**
- Be aware of wind's effects on the task at hand
 - Be aware of increased vehicle traffic
 - Fence off wetland as needed
 - Installing silt fence
- Civil/Erection:**
- Subgrade at 5-7 & 8
 - Gravel at 20-23
 - Approach at 5-7
 - Erect base at 61
 - Erect mid at 60-61
 - Erect top at 61
 - Rotor assembly at 60-61
- Foundations:**
- Foundation excavation at 13-14
 - Pour mud mats 13-14
 - Install bottom rebar mat at 16-17
 - Install anchor bolts at 16-17
 - Install top rebar mat at 16-17
 - Form base at 16-17
 - Pour base at 27 & 29
 - Form pedestal at 28 & 31
 - Pour pedestal at 51-52
 - Backfill at 36-37
 - Build crane at 35-36
- Collection:**
- Trench and install 4/0 at JB72-WTG56
 - Trench and install 1000 at SP1010-SP1012
 - Underground splicing at SP1004
 - Setting transformer at 32-33 & 55
 - Ground grid testing at 34-35
- Substation:**
- Install control conduit
 - Bus Fabrication

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	369,163	150356
500 KCM	51,002	45,835	5167
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	225,941	28720
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	62,642	99,651	62.9%
Roads Built	50,651	99,651	50.8%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	47	64	73.4%
Foundations Poured	31	64	48.4%
Foundations Backfilled	18	64	28.1%
Crane Pads Completed	18	64	28.1%
Tower Base Sections Erected	1	64	1.6%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Mechanically Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	45,140	157,430	28.7%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	55,873	77,170	72.4%
Transformers Set/Terminated	5	64	7.8%
(as of COB yesterday)			



78 PU-09-668 Filed: 9/13/2010 Pages: 1
 Baldwin Wind Plan of the Day Report Sept. 11, 2010

Baldwin Wind, LLC