

Baldwin Wind, LLC

Plan of the Day (POD)


Date: Monday, 9-13-10
 High: 70
 Precipitation Chances: 5%

COD: 11-30-10
 Low: 40

Days to COD: 79
 Winds: E @ 9 mph
 Weather Forecast: Mostly Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

- Safety/Environmental:**
- Keep speeds low on site roads
 - Be aware of increased vehicle traffic
 - Fence off wetland as needed
 - Installing silt fence
- Civil/Erection:**
- Subgrade at 1-7
 - Gravel at 9 & 13-14
 - Approach at 1-4
 - Erect base & mid at 62-63
 - Rotor assembly at 62-63
 - Erect top, nacelle & rotor at 60
- Foundations:**
- Foundation excavation at 12 & 15
 - Pour mud mats 9 & 15
 - Install bottom rebar mat at 18-19
 - Install anchor bolts at 18-19
 - Install top rebar mat at 18-19
 - Form base at 18-19
 - Pour base at 16-17
 - Form pedestal at 27 & 29
 - Pour pedestal at 30-31
 - Backfill at 37-38
 - Build crane at 37-38
- Collection:**
- Trench and install 500 at JB72-56
 - Trench and install 1000 at SP1010-SP1012
 - Underground splicing at SP1006
 - Setting transformer box pads at 36-37
 - Ground grid testing at 36
 - Terminating LV at 54 & 56
- Substation:**
- Install control conduit
 - Bus Fabrication



79 PU-09-668 Filed: 9/13/2010 Pages: 1
 Baldwin Wind Plan of the Day Report Sept. 13, 2010

Baldwin Wind, LLC

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	369,163	150356
500 KCM	51,002	45,835	5167
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	225,941	28720
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	64,252	99,651	64.5%
Roads Built	51,709	99,651	51.9%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	48	64	75.0%
Foundations Poured	33	64	51.6%
Foundations Backfilled	19	64	29.7%
Crane Pads Completed	19	64	29.7%
Tower Base Sections Erected	2	64	3.1%
Tower Mid Sections Erected	2	64	3.1%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Mechanically Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	51,286	157,430	32.6%
500 Cable Trenched	988	15,455	6.4%
1000 Cable Trenched	57,913	77,170	75.0%
Transformers Set/Terminated	5	64	7.8%
(as of COB yesterday)			