

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Tuesday, 9-14-10
High: 65
Precipitation Chances: 20%

COD: 11-30-10
Low: 44

Days to COD: 78
Winds: ESE @ 11 mph
Weather Forecast: Partly Sunny

NextEra[™] Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- SWPPP inspection today
- Keep speeds low on site roads
- Fence off wetland as needed
- Installing silt fence

Civil/Erection:

- Subgrade at 1-4
- Gravel at 13-15
- Erect base at 64
- Erect mid at 63-64
- Rotor assembly at 63-64
- Erect top, nacelle & rotor at 62

Foundations:

- Foundation excavation at 10-11
- Pour mud mats 13-14
- Install bottom rebar mat at 13-14
- Install anchor bolts at 20-21
- Install top rebar mat at 20-21
- Form base at 20-21
- Pour base at 18-19
- Form pedestal at 16-17
- Pour pedestal at 27-29
- Backfill at 39-40
- Build crane at 39-40

Collection:

- Trench and install 4/0 at JB71-56
- Trench and install 1000 at SP1110-SP1111
- Underground splicing at SP705
- Setting transformer at 34-36
- Ground grid testing at 37
- Terminating LV at 54 & 56

Substation:

- Install grounding grid
- Above ground conduit
- Bus Fabrication

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	369,163	150356
500 KCM	51,002	45,835	5167
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	225,941	28720
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	67,904	99,651	68.1%
Roads Built	53,003	99,651	53.2%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	51	64	79.7%
Foundations Poured	35	64	54.7%
Foundations Backfilled	21	64	32.8%
Crane Pads Completed	21	64	32.8%
Tower Base Sections Erected	4	64	6.3%
Tower Mid Sections Erected	4	64	6.3%
Tower Top Sections Erected	2	64	3.1%
Nacelles Installed	2	64	3.1%
Rotors Installed	2	64	3.1%
Tower Wiring Complete	0	64	0.0%
Mechanically Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	55,714	157,430	35.4%
500 Cable Trenched	988	15,455	6.4%
1000 Cable Trenched	61,081	77,170	79.2%
Transformers Set/Terminated	5	64	7.8%
(as of COB yesterday)			

80 PU-09-668 Filed: 9/14/2010 Pages: 1
Baldwin Wind Plan of the Day Report Sept. 14, 2010

Baldwin Wind, LLC