

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Wednesday, 9-15-10
High: 63
Precipitation Chances: 50%

COD: 11-30-10
Low: 44

Days to COD: 77
Winds: NNE @ 9 mph
Weather Forecast: Mostly Cloudy

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Check equipment attachments that may loosen over time
- Fence off wetland as needed

Civil/Erection:

- Installing silt fence
- Subgrade at 1-4 & 24-26
- Gravel at 10-12 & 15
- Approach at 26
- Rotor assembly at 63
- Erect top, nacelle & rotor at 63

Foundations:

- Foundation excavation at 7-8
- Pour mud mats 7-8 & 10
- Install bottom rebar mat at 9 & 23
- Install anchor bolts at 22-23
- Install top rebar mat at 21 & 30
- Form base at 20-21
- Pour base at 20-21
- Form pedestal at 18-19
- Pour pedestal at 16-18
- Backfill at 41-42
- Build crane at 41-42

Collection:

- Trench and install 4/0 at 33-36
- Trench and install 1000 at SP1112-SP1113
- Setting transformer box pads at 39-40
- Ground grid testing at 39-40
- Terminating LV at 55 and HV at 55, 57 & 58

Electrical:

- Tower wiring at 60

Substation:

- Install grounding grid
- Torque and level all steel
- Bus Fabrication

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	457,289	62230
500 KCM	51,002	67,700	-16698
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	262,581	-7920
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	70,404	99,651	70.7%
Roads Built	55,327	99,651	55.5%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	53	64	82.8%
Foundations Poured	38	64	59.4%
Foundations Backfilled	23	64	35.9%
Crane Pads Completed	23	64	35.9%
Tower Base Sections Erected	5	64	7.8%
Tower Mid Sections Erected	5	64	7.8%
Tower Top Sections Erected	3	64	4.7%
Nacelles Installed	3	64	4.7%
Rotors Installed	3	64	4.7%
Tower Wiring Complete	0	64	0.0%
Mechanically Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	60,542	157,430	38.5%
500 Cable Trenched	988	15,455	6.4%
1000 Cable Trenched	63,926	77,170	82.8%
Transformers Set/Terminated	6	64	9.4%
(as of COB yesterday)			

81 PU-09-668 Filed: 9/16/2010 Pages: 1
Baldwin Wind Plan of the Day Report Sept. 15, 2010

Baldwin Wind, LLC