

# Baldwin Wind, LLC

## Plan of the Day (POD)

Date: Friday, 9-17-10  
High: 53  
Precipitation Chances: 20%

COD: 11-30-10  
Low: 34

Days to COD: 75  
Winds: NW @ 14 mph  
Weather Forecast: Mostly Cloudy

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

**Safety/Environmental:**

- 
- 
- 

**Civil/Erection:**

- Subgrade at 3 & 24-26
- Gravel at CR 52
- Approach at 26
- Rotor assembly at 58-59
- Erect rotor at 64

**Foundations:**

- Foundation excavation at 24 & 26
- Pour mud mats 5 & 24
- Install bottom rebar mat at 14-15
- Install anchor bolts at 14-15
- Install top rebar mat at 14-15
- Form base at 14-15
- Pour base at 9 & 23
- Form pedestal at 22
- Pour pedestal at 22
- Backfill at 47-52
- Build crane at 49-52

**Collection:**

- Trench and install 4/0 at JB61-Sub
- Trench and install 1000 at SP1013-JB10-2
- Setting transformer at 37-44
- Ground grid testing at 37-40
- Terminating HV at 55-56

**Substation:**


- Install grounding grid
- Bus Fabrication
- Spreading surface rock
- Install above grade conduit

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	457,289	62,230
500 KCM	51,002	83,330	-32,328
Copperclad	65,280	68,882	-3,602
1000 KCM	254,661	262,581	-7,920
1000 KCM LVC	24,000	38,230	-14,230
12 Fiber SM FOC	289,504	294,530	-5,026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	74,154	99,651	74.4%
Roads Built	59,231	99,651	59.4%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	57	64	89.1%
Foundations Poured	44	64	68.8%
Foundations Backfilled	29	64	45.3%
Crane Pads Completed	29	64	45.3%
Tower Base Sections Erected	8	64	12.5%
Tower Mid Sections Erected	8	64	12.5%
Tower Top Sections Erected	5	64	7.8%
Nacelles Installed	5	64	7.8%
Rotors Installed	4	64	6.3%
Tower Wiring Complete	3	64	4.7%
Mechanically Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	71,748	157,430	45.6%
500 Cable Trenched	988	15,455	6.4%
1000 Cable Trenched	71,674	77,170	92.9%
Transformers Set/Terminated	10	64	15.6%
(as of COB yesterday)			



84 PU-09-668 Filed: 9/20/2010 Pages: 3  
Baldwin Wind Plan of the Day Reports Sept. 17, 18, & 20, 2010

Baldwin Wind, LLC

**Plan of the Day (POD)**

Date: Saturday, 9-18-10  
High: 53  
Precipitation Chances: 15%

COD: 11-30-10  
Low: 39

Days to COD: 74  
Winds: S @ 5 mph  
Weather Forecast: Partly Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

- Safety/Environmental:**
- Do not go under suspended loads
  - Fence off wetland as needed
  - Installing silt fence
- Civil/Erection:**
- Gravel at 1-4
  - Rotor assembly at 57
- Foundations:**
- Foundation excavation at 1
  - Pour mud mats 1 & 24
  - Install bottom rebar mat at 11-12
  - Install anchor bolts at 11-12
  - Install top rebar mat at 11-12
  - Form base at 12-13
  - Pour base at 14-15
  - Form pedestal at 9 & 23
  - Pour pedestal at 9 & 23
  - Backfill at 30-31
  - Build crane at 30-31
- Collection:**
- Trench and install 4/0 at WTG43-Sub
  - Trench and install 1000 at JB11-2-WTG16 & JB11-2-G1111
  - Ground grid testing at 43-44
  - Pulling HV wire at 32-36
- Substation:**
- Bus Fabrication
  - Install above grade conduit

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	479,320	40199
500 KCM	51,002	89,603	-38601
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	262,581	-7920
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	74,752	99,651	75.0%
Roads Built	61,052	99,651	61.3%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	60	64	93.8%
Foundations Poured	45	64	70.3%
Foundations Backfilled	33	64	51.6%
Crane Pads Completed	33	64	51.6%
Tower Base Sections Erected	8	64	12.5%
Tower Mid Sections Erected	8	64	12.5%
Tower Top Sections Erected	5	64	7.8%
Nacelles Installed	5	64	7.8%
Rotors Installed	5	64	7.8%
Tower Wiring Complete	3	64	4.7%
Mechanically Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	71,674	157,430	45.5%
500 Cable Trenched	7,960	15,455	51.5%
1000 Cable Trenched	75,520	77,170	97.9%
Transformers Set/Terminated	10	64	15.6%

(as of COB yesterday)



Plan of the Day (POD)

Date: Monday, 9-20-10  
 High: 62  
 Precipitation Chances: 20%

COD: 11-30-10  
 Low: 43

Days to COD: 72  
 Winds: W @ 14 mph  
 Weather Forecast: Cloudy

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

- Safety/Environmental:**
- Do not go under suspended loads
  - Fence off wetland as needed
  - Installing silt fence
- Civil/Erection:**
- Gravel at 1-4
  - Rotor assembly at 56
  - Erect Base and Mid at 55
  - Erect top nacelle and rotor at 58-59
- Foundations:**
- Foundation excavation at 3-4
  - Pour mud mats 3-4
  - Install bottom rebar mat at 10-11
  - Install anchor bolts at 10-11
  - Install top rebar mat at 10-11
  - Form base at 10-11
  - Pour base at 12-13
  - Form pedestal at 14-15
  - Pour pedestal at 14-15
  - Backfill at 27-29 & 31
  - Build crane at 27-29 & 31
- Collection:**
- Trench and install 4/0 at 45-43
  - Trench and install 1000 at JB10-2 - SP1015
  - Ground grid testing at 43-44
  - Terminating HV at 32 & LV at 32-33
- Electrical:**
- Tower wiring at 63
  - Mechanical Completion Pre-walk at 61
- Substation:**
- Bus Fabrication
  - Spreading surface rock
  - Install above grade conduit

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	486,624	32895
500 KCM	51,002	92,751	-41749
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	271,429	-16768
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	76,066	99,651	76.3%
Roads Built	62,558	99,651	62.8%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	61	64	95.3%
Foundations Poured	47	64	73.4%
Foundations Backfilled	34	64	53.1%
Crane Pads Completed	34	64	53.1%
Tower Base Sections Erected	9	64	14.1%
Tower Mid Sections Erected	9	64	14.1%
Tower Top Sections Erected	5	64	7.8%
Nacelles Installed	5	64	7.8%
Rotors Installed	5	64	7.8%
Tower Wiring Complete	3	64	4.7%
Mechanically Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	74,338	157,430	47.2%
500 Cable Trenched	7,960	15,455	51.5%
1000 Cable Trenched	77,338	77,170	100.2%
Transformers Set/Terminated	12	64	18.8%

(as of COB yesterday)

