

# Baldwin Wind, LLC

## Plan of the Day (POD)

Date: Tuesday, 9-21-10  
 High: 60  
 Precipitation Chances: 10%

COD: 11-30-10  
 Low: 41

Days to COD: 71  
 Winds: NNE @ 9 mph  
 Weather Forecast: Mostly Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----


- Safety/Environmental:**
- Do not go under suspended loads
  - Fence off wetland as needed
  - Installing silt fence as needed
- Civil/Erection:**
- Gravel at 24-26
  - Rotor assembly at 55
  - Erect base and mid at 53-54
  - Erect top nacelle and rotor at 58
- Foundations:**
- Foundation excavation at 2
  - Pour mud mats 2-3
  - Install bottom rebar mat at 6-7
  - Install anchor bolts at 6-7
  - Install top rebar mat at 7-8
  - Form base at 8 & 10
  - Pour base at 10-11
  - Form pedestal at 12-13
  - Pour pedestal at 12-13
  - Backfill at 16-27
  - Build crane at 16-27
- Collection:**
- Trench and install 4/0 at JB10-2 - G1018, WTG42-JB61 & 43-44
  - Trench and install 1000 at JB10-2 - SP1015
  - Ground grid testing at 43-44 & 47-48
  - Terminating HV at 34
- Electrical:**
- Tower wiring at 59 & 64
  - Mechanical Completion Pre-walk at 63-64
  - IIP at 61
- Substation:**
- Bus Fabrication
  - Backfill cable trench
  - Install above grade conduit

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	108,189	-57187
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	99,651	76.3%
Roads Built	63,285	99,651	63.5%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	63	64	98.4%
Foundations Poured	49	64	76.6%
Foundations Backfilled	37	64	57.8%
Crane Pads Completed	37	64	57.8%
Tower Base Sections Erected	10	64	15.6%
Tower Mid Sections Erected	10	64	15.6%
Tower Top Sections Erected	7	64	10.9%
Nacelles Installed	7	64	10.9%
Rotors Installed	7	64	10.9%
Tower Wiring Complete	4	64	6.3%
Mechanically Complete	1	64	1.6%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	74,338	157,430	47.2%
500 Cable Trenched	7,960	15,455	51.5%
1000 Cable Trenched	77,338	77,170	100.2%
Transformers Set/Terminated	12	64	18.8%
(as of COB yesterday)			



**85** PU-09-668 Filed: 9/22/2010 Pages: 2  
 Baldwin Wind Plan of the Day Report Sept. 21 & 22, 2010

Baldwin Wind, LLC

# Baldwin Wind, LLC

## Plan of the Day (POD)

Date: Wednesday, 9-22-10  
 High: 61  
 Precipitation Chances: 15%

COD: 11-30-10  
 Low: 42

Days to COD: 70  
 Winds: ENE @ 14 mph  
 Weather Forecast: Mostly Cloudy

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

- Safety/Environmental:**
- Do not go under suspended loads
  - Fence off wetland as needed
  - Installing silt fence as needed
- Civil/Erection:**
- Rotor assembly at 53-54
  - Erect base and mid at 53-54
  - Erect rotor at 58
- Foundations:**
- Foundation excavation at 2
  - Pour mud mats 2
  - Install bottom rebar mat at 5-6
  - Install anchor bolts at 5-6
  - Install top rebar mat at 5-6
  - Form base at 6-7
  - Pour base at 7-8
  - Form pedestal at 10-11
  - Pour pedestal at 10-11
  - Backfill at 16-17
  - Build crane at 16-17
- Collection:**
- Trench and install 4/0 at G1016-SP1014, WTG47-Sub & 50-52
  - Ground grid testing at 49-52
  - Terminating HV at 32-36
- Electrical:**
- Tower wiring at 57
  - Mechanical Completion Pre-walk at 64
  - IIP at 62
- Substation:**
- Bus Fabrication
  - Install above grade conduit

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	108,189	-57187
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	76,066	99,651	76.3%
Roads Built	63,285	99,651	63.5%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	63	64	98.4%
Foundations Poured	51	64	79.7%
Foundations Backfilled	39	64	60.9%
Crane Pads Completed	39	64	60.9%
Tower Base Sections Erected	12	64	18.8%
Tower Mid Sections Erected	12	64	18.8%
Tower Top Sections Erected	8	64	12.5%
Nacelles Installed	8	64	12.5%
Rotors Installed	7	64	10.9%
Tower Wiring Complete	6	64	9.4%
Mechanically Complete	2	64	3.1%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	74,338	157,430	47.2%
500 Cable Trenched	7,960	15,455	51.5%
1000 Cable Trenched	77,338	77,170	100.2%
Transformers Set/Terminated	12	64	18.8%
(as of COB yesterday)			

