

# Baldwin Wind, LLC

## Plan of the Day (POD)

Date: Saturday, 9-25-10  
High: 68  
Precipitation Chances: 5 %

COD: 11-30-10  
Low: 43

Days to COD: 67  
Winds: W @ 6 mph  
Weather Forecast: Partly Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

**Safety/Environmental:**

- Do not go under suspended loads
- Fence off wetland as needed
- Installing silt fence as needed

**Civil/Erection:**

- Rotor assembly at 32-33
- Erect base and mid at 34-35
- Erect rotor at 58

**Foundations:**

- Install bottom rebar mat at 1-3
- Install anchor bolts at 1-3
- Install top rebar mat at 1-3
- Form base at 1-2 & 26
- Pour base at 25-26 & 1
- Form pedestal at 5-6 & 24
- Pour pedestal at 5-6 & 8

**Collection:**

- Trench and install 4/0 at SP1016-G1020
- Underground splicing at SP603
- Setting transformer box pads at 16, 27 & 28
- Ground grid testing at 49-52
- Terminating HV at 41-43

**Electrical:**

- Mechanical Completion Pre-walk at 59 & 64
- IIP at 62-64

**Substation:**

- Install above ground conduit
- Bus fabrication

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	108,189	-57187
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Sub-graded	76,066	99,651	76.3%
Roads Built	63,285	99,651	63.5%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	54	64	84.4%
Foundations Backfilled	42	64	65.6%
Crane Pads Completed	42	64	65.6%
Tower Base Sections Erected	14	64	21.9%
Tower Mid Sections Erected	14	64	21.9%
Tower Top Sections Erected	8	64	12.5%
Nacelles Installed	8	64	12.5%
Rotors Installed	7	64	10.9%
Tower Wiring Complete	7	64	10.9%
Mechanically Complete	4	64	6.3%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	107,415	157,430	68.2%
500 Cable Trenched	9,778	15,455	63.3%
1000 Cable Trenched	75,758	77,170	98.2%
Transformers Set/Terminated	17	64	26.6%
(as of COB yesterday)			



87 PU-09-668 Filed: 9/28/2010 Pages: 3  
Baldwin Wind Plan of the Day Report Sept. 25, 27, 28, 2010

Baldwin Wind, LLC

## Baldwin Wind, LLC

### Plan of the Day (POD)

Date: Monday, 9-27-10  
High: 73  
Precipitation Chances: 5 %

COD: 11-30-10  
Low: 45

Days to COD: 65  
Winds: NNW @ 11 mph  
Weather Forecast: Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

**Safety/Environmental:**

- Do not go under suspended loads
- Fence off wetland as needed
- Installing silt fence as needed

**Civil/Erection:**

- Gravel at 24-26
- Rotor assembly at 32-33
- Erect mid at 36
- Erect rotor at 56

**Foundations:**

- Install bottom rebar mat complete
- Install anchor bolts complete
- Install top rebar mat at 3-4
- Form base at 3-4
- Pour base at 3-4
- Form pedestal at 24-26
- Pour pedestal at 5-6
- Backfill at 20-23
- Build crane pad at 20-23

**Collection:**

- Trench and install 1000 at SP1101-Sub
- Trench and install 500 at 16-17 & 17-18
- Underground splicing at SP601
- Setting JB at JB91, JB10-1 & JB11-1
- Ground grid testing at 49-52
- Terminating HV at 44-46 & LV at 37-40 & 43-44

**Electrical:**

- Tower wiring at 58
- Mechanical Completion Pre-walk at 57
- IIP at 64

**Substation:**

- Install above ground conduit
- Bus fabrication
- Spread surface rock



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	108,189	-57187
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Sub-graded	76,066	99,651	76.3%
Roads Built	63,285	99,651	63.5%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	55	64	85.9%
Foundations Backfilled	42	64	65.6%
Crane Pads Completed	42	64	65.6%
Tower Base Sections Erected	17	64	26.6%
Tower Mid Sections Erected	16	64	25.0%
Tower Top Sections Erected	8	64	12.5%
Nacelles Installed	8	64	12.5%
Rotors Installed	8	64	12.5%
Tower Wiring Complete	7	64	10.9%
Mechanically Complete	4	64	6.3%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	113,629	157,430	72.2%
500 Cable Trenched	10,630	15,455	68.8%
1000 Cable Trenched	75,758	77,170	98.2%
Transformers Set/Terminated	19	64	29.7%
(as of COB yesterday)			

**Baldwin Wind, LLC**

**Plan of the Day (POD)**

Date: Tuesday, 9-28-10  
High: 80  
Precipitation Chances: 0 %

COD: 11-30-10  
Low: 48

Days to COD: 64  
Winds: SW @ 13 mph  
Weather Forecast: Sunny

**NextEra™ Energy Resources      Blattner Energy      Paradigm      GE**

**Safety/Environmental:**

- Do not go under suspended loads
- Fence off wetland as needed
- Installing silt fence as needed

**Civil/Erection:**

- Gravel at 10-12 & 14-16
- Reclaim at 60-64
- Rotor assembly at 34-35
- Erect top & nacelle at 55
- Erect rotor at 55-56

**Foundations:**

- Pour base at Complete
- Form pedestal at 1-4 & 26
- Pour pedestal at 1-4 & 26
- Backfill at 15, 22 & 23
- Build crane pad at 15, 22 & 23

**Collection:**

- Trench and install 4/0 at 19-20 & JB11-2-WTG15
- Underground splicing at SP601
- Setting transformer box pads at 20-23
- Ground grid testing at 29-31
- Terminating HV at 45-47 & LV at 44-45

**Electrical:**

- Mechanical Completion Pre-walk at 58
- HIP at 59

**Substation:**

- Install above grade conduit
- Bus fabrication
- Spread surface rock

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	108,189	-57187
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	63,285	76,066	83.2%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	59	64	92.2%
Foundations Backfilled	44	64	68.8%
Crane Pads Completed	44	64	68.8%
Tower Base Sections Erected	17	64	26.6%
Tower Mid Sections Erected	17	64	26.6%
Tower Top Sections Erected	9	64	14.1%
Nacelles Installed	9	64	14.1%
Rotors Installed	8	64	12.5%
Tower Wiring Complete	7	64	10.9%
Mechanically Complete	5	64	7.8%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	114,223	157,430	72.6%
500 Cable Trenched	13,850	15,455	89.6%
1000 Cable Trenched	76,996	77,170	99.8%
Transformers Set/Terminated	24	64	37.5%

(as of COB yesterday)

