

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Saturday, 10-9-10
High: 74
Precipitation Chances: 25 %

COD: 11-30-10
Low: 50

Days to COD: 53
Winds: NNE @ 9 mph
Weather Forecast: Partly Sunny

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Be aware of your surroundings
- Fence off wetland as needed
- Installing silt fence as needed

Civil/Erection:

- Reclaim shoulders
- Erect base& mid -Mob to 31
- Assemble rotor at 50-51
- Erect top, nacelle & rotor at 48-49

Foundations:

Collection:

- Trench and install 4/0 at 1
- Underground splicing at SP908, SP1107 & SP1108
- Terminating HV at 21-23 & LV at 17-18
- DTA to controller terminating at 18-20
- Grounding grid testing at 1-10

Electrical:

- Mechanical completion pre-walk 40-41
- IIP at 37-39
- GE Pre-commissioning at 33 & 36

Substation:

- Spread surface rock
- Control wire installation
- Conduit run into Wilton II

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	3	3
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	33	64	51.6%
Tower Mid Sections Erected	33	64	51.6%
Tower Top Sections Erected	28	64	43.8%
Nacelles Installed	28	64	43.8%
Rotors Installed	28	64	43.8%
Tower Wiring Complete	20	64	31.3%
Mechanically Complete	17	64	26.6%
Pre-Commissioned	13	64	20.3%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	149,619	157,430	95.0%
500 Cable Trenched	13,965	15,455	90.4%
1000 Cable Trenched	76,996	77,170	99.8%
Transformers Set/Terminated	39	64	60.9%

(as of COB yesterday)

95 PU-09-668 Filed: 10/11/2010 Pages: 2
Baldwin Wind Plan of the Day Report Oct. 9 & 11, 2010

Baldwin Wind, LLC

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Monday, 10-11-10
High: 78
Precipitation Chances: 15 %

COD: 11-30-10
Low: 42

Days to COD: 51
Winds: W @ 7 mph
Weather Forecast: Mostly Sunny

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Stay focused on task at hand
- Fence off wetland as needed
- Installing silt fence as needed

Civil/Erection:

- Reclaim 37-42
- Erect base& mid -Mob to 31
- Assemble rotor at 51-52

Foundations:

Collection:

- Trench and install 4/0 at 1
- Underground splicing at SP909, SP1009, SP1010, SP1109 & SP1110
- Setting transformer box pads at 2-4
- Terminating HV at 21-23 & LV at 10-15
- Turbine fiber splice at 38 & 41-43
- Grounding grid testing at 15

Electrical:

- IIP at 37 & 40
- GE Pre-commissioning at 36

Substation:

- Control wire installation
- Conduit run into Wilton II

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	3	3
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	33	64	51.6%
Tower Mid Sections Erected	33	64	51.6%
Tower Top Sections Erected	29	64	45.3%
Nacelles Installed	29	64	45.3%
Rotors Installed	29	64	45.3%
Tower Wiring Complete	22	64	34.4%
Mechanically Complete	17	64	26.6%
Pre-Commissioned	13	64	20.3%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	149,619	157,430	95.0%
500 Cable Trenched	13,965	15,455	90.4%
1000 Cable Trenched	76,996	77,170	99.8%
Transformers Set/Terminated	39	64	60.9%

(as of COB yesterday)

