

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Monday, 10-18-10
 High: 60
 Precipitation Chances: 0 %

COD: 11-30-10
 Low: 30

Days to COD: 44
 Winds: WNW @ 8 mph
 Weather Forecast: Mostly Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

- Safety/Environmental:**
- Stay focused on task at hand
 - Follow proper procedure
 - Continue to train employees
- Civil/Erection:**
- Reclaim at 43-48
 - Erect base at 6-7
 - Erect mid at 6-7
 - Assemble rotor at 27 & walk to 5
 - Erect top, nacelle & rotor at 30 & walk to 29
- Foundations: Complete**
- Collection:**
- Underground splicing Complete
 - Terminating HV Complete
 - DTA to controller termination at 24-26
 - Turbine fiber splice at 27-31
- Electrical:**
- Tower wiring at 51-52
 - Mechanical completion pre-walk at 50-51
 - IIP at 47-48
- Substation:**
- Control wire installation
 - Pull in CT circuits into Wilton II

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	6	0
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	39	64	60.9%
Tower Mid Sections Erected	39	64	60.9%
Tower Top Sections Erected	34	64	53.1%
Nacelles Installed	34	64	53.1%
Rotors Installed	34	64	53.1%
Tower Wiring Complete	31	64	48.4%
Mechanically Complete	28	64	43.8%
Pre-Commissioned	24	64	37.5%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	149,724	149,724	100.0%
500 Cable Trenched	13,965	13,965	100.0%
1000 Cable Trenched	76,996	76,996	100.0%
Transformers Set/Terminated	64	64	100.0%
(as of COB yesterday)			



97 PU-09-668 Filed: 10/18/2010 Pages: 3
 Baldwin Wind Plan of the Day Reports Oct. 15,16,18, 2010

Baldwin Wind, LLC

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Saturday, 10-16-10
 High: 57
 Precipitation Chances: 0 %

COD: 11-30-10
 Low: 29

Days to COD: 46
 Winds: NW @ 14 mph
 Weather Forecast: Mostly Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

Safety/Environmental:

- Stay focused on task at hand
- Follow proper procedure
- Continue to train employees

Civil/Erection:

- Erect base at 6-7
- Erect mid at 6-7
- Assemble rotor at 27 & walk to 5
- Erect top, nacelle & rotor - Mob to 31

Foundations: Complete

Collection:

- Underground splicing at SP 1014 & SP1015
- Terminating HV at 6
- DTA to controller termination at 7-9
- Turbine fiber splice at 30 & 50-52
- Transformer TTR at 17, 30 & 31

Electrical:

Substation:

- Control wire installation
- Conduit run into Wilton II

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	6	0
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	39	64	60.9%
Tower Mid Sections Erected	39	64	60.9%
Tower Top Sections Erected	33	64	51.6%
Nacelles Installed	33	64	51.6%
Rotors Installed	32	64	50.0%
Tower Wiring Complete	31	64	48.4%
Mechanically Complete	28	64	43.8%
Pre-Commissioned	22	64	34.4%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	149,724	149,724	100.0%
500 Cable Trenched	13,965	13,965	100.0%
1000 Cable Trenched	76,996	76,996	100.0%
Transformers Set/Terminated	62	64	96.9%

(as of COB yesterday)



Baldwin Wind, LLC

Plan of the Day (POD)

Date: Friday, 10-15-10
 High: 71
 Precipitation Chances: 10 %

COD: 11-30-10
 Low: 36

Days to COD: 47
 Winds: SW @ 14 mph
 Weather Forecast: Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

Safety/Environmental:

- Stay focused on task at hand
- Follow proper procedure
- Continue to train employees

Civil/Erection:

- Reclaim 33-34 & 43-46
- Erect base at 6-7
- Erect mid at 6-7
- Assemble rotor at 27 & walk to 5
- Erect top & nacelle at 51-52
- Erect rotor at 51

Foundations: Complete

Collection:

- Underground splicing at SP 1014 & SP1015
- Terminating HV at 6, & LV at 5-6
- DTA to controller termination at 11-12
- Turbine fiber splice at 45-48

Electrical:

- Tower wiring at 49-50
- Mechanical completion pre-walk at 48-49
- IIP at 46-47
- GE Pre-commissioning at 37 & 41

Substation:

- Control wire installation
- Conduit run into Wilton II

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	6	0
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	68,882	-3602
1000 KCM	254,661	280,360	-25699
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	38	64	59.4%
Tower Mid Sections Erected	38	64	59.4%
Tower Top Sections Erected	33	64	51.6%
Nacelles Installed	33	64	51.6%
Rotors Installed	32	64	50.0%
Tower Wiring Complete	29	64	45.3%
Mechanically Complete	26	64	40.6%
Pre-Commissioned	22	64	34.4%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	149,724	149,724	100.0%
500 Cable Trenched	13,965	13,965	100.0%
1000 Cable Trenched	76,996	76,996	100.0%
Transformers Set/Terminated	62	64	96.9%
(as of COB yesterday)			

