

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Thursday, 10-28-10
 High: 37
 Precipitation Chances: 0 %

COD: 11-30-10
 Low: 18

Days to COD: 35
 Winds: SW @ 6 mph
 Weather Forecast: Mostly Sunny

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Dress appropriately for the weather
- Be aware of changing weather conditions

Civil/Erection:

- Erect base and mid at 25-26
- Erect top, nacelle & rotor at 13-14

Foundations: Complete

Collection:

- Turbine fiber splice at 26
- Fiber testing circuit 10 & 11

Electrical:

- Tower wiring at 9-10
- Mechanical completion at 8-9

• IIP at 5 & 27

• GE Commissioning at 32-33 & 38-39

Substation:

- Outage to tie into Wilton
- Testing field equipment

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	6	0
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	296,079	-41418
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	49	64	76.6%
Tower Mid Sections Erected	49	64	76.6%
Tower Top Sections Erected	46	64	71.9%
Nacelles Installed	46	64	71.9%
Rotors Installed	46	64	71.9%
Tower Wiring Complete	42	64	65.6%
Mechanically Complete	36	64	56.3%
Pre-Commissioned	24	64	37.5%
Commissioned	13	64	20.3%
4/0 Cable Trenched	149,724	149,724	100.0%
500 Cable Trenched	13,965	13,965	100.0%
1000 Cable Trenched	76,996	76,996	100.0%
Transformers Set/Terminated	64	64	100.0%
(as of COB yesterday)			



103 PU-09-668 Filed: 10/28/2010 Pages: 2
 Baldwin Wind Plan of the Day Reports Oct. 27 & 28, 2010

Baldwin Wind, LLC

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Wednesday, 10-27-10
 High: 36
 Precipitation Chances: 100 %

COD: 11-30-10
 Low: 15

Days to COD: 36
 Winds: NW @ 32 mph
 Weather Forecast: Cloudy

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:
 Civil/Erection:
 Foundations:
 Collection:
 Electrical:
 Substation:

NO WORK DUE TO BLIZZARD CONDITIONS

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	6	0
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	296,079	-41418
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	49	64	76.6%
Tower Mid Sections Erected	49	64	76.6%
Tower Top Sections Erected	46	64	71.9%
Nacelles Installed	46	64	71.9%
Rotors Installed	46	64	71.9%
Tower Wiring Complete	41	64	64.1%
Mechanically Complete	35	64	54.7%
Pre-Commissioned	24	64	37.5%
Commissioned	13	64	20.3%
4/0 Cable Trenched	149,724	149,724	100.0%
500 Cable Trenched	13,965	13,965	100.0%
1000 Cable Trenched	76,996	76,996	100.0%
Transformers Set/Terminated	64	64	100.0%

(as of COB yesterday)

