

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Tuesday, 11-2-10
 High: 61
 Precipitation Chances: 0 %

COD: 11-30-10
 Low: 33

Days to COD: 29
 Winds: WNW @ 14 mph
 Weather Forecast: Mostly Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

Safety/Environmental:

- Always use spotters
- Stay focused on task at hand

Civil/Erection:

- Reclaim at 5-12
- Erect base at 16
- Erect mid at 16-17
- Assemble rotor at 18-19
- Erect top & nacelle at 20-21
- Erect rotor at 20-22

Foundations: Complete

Collection:

Electrical:

- Tower wiring at 24-25
- Mechanical completion at 25-26
- IIP at 14-15
- GE Commissioning at 43-46

Substation:


- Final rock work
- Control house cleanup
- Labeling

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	6	0
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	296,079	-41418
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	59	64	92.2%
Tower Mid Sections Erected	58	64	90.6%
Tower Top Sections Erected	54	64	84.4%
Nacelles Installed	54	64	84.4%
Rotors Installed	53	64	82.8%
Tower Wiring Complete	50	64	78.1%
Mechanically Complete	46	64	71.9%
Pre-Commissioned	24	64	37.5%
Commissioned	23	64	35.9%
4/0 Cable Trenched	149,724	149,724	100.0%
500 Cable Trenched	13,965	13,965	100.0%
1000 Cable Trenched	76,996	76,996	100.0%
Transformers Set/Terminated	64	64	100.0%
(as of COB yesterday)			



104 PU-09-668 Filed: 11/2/2010 Pages: 4
 Baldwin Wind Plan of the Day Reports Oct. 29 & 30,
 Nov. 1 & 2, 2010

Baldwin Wind, LLC

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Monday, 11-1-10
High: 56
Precipitation Chances: 0 %

COD: 11-30-10
Low: 32

Days to COD: 30
Winds: SW @ 7 mph
Weather Forecast: Mostly Sunny

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Always use spotters
- Be aware of changing weather conditions

Civil/Erection:

- Reclaim at 5-9
- Erect base and mid at 18-19
- Assemble rotor at 20-21 & 23
- Erect top at 24
- Erect nacelle & rotor at 24-25

Foundations: Complete

Collection:

- VLF testing complete

Electrical:

- Tower wiring at 15 & 26
- Mechanical completion at 14-15
- IIP at 12-13
- GE Commissioning at 43-44 & 51-52

Substation:

- Final rock work
- Control house cleanup
- Labeling

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	6	0
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	296,079	-41418
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	56	64	87.5%
Tower Mid Sections Erected	56	64	87.5%
Tower Top Sections Erected	51	64	79.7%
Nacelles Installed	50	64	78.1%
Rotors Installed	50	64	78.1%
Tower Wiring Complete	48	64	75.0%
Mechanically Complete	44	64	68.8%
Pre-Commissioned	24	64	37.5%
Commissioned	23	64	35.9%
4/0 Cable Trenched	149,724	149,724	100.0%
500 Cable Trenched	13,965	13,965	100.0%
1000 Cable Trenched	76,996	76,996	100.0%
Transformers Set/Terminated	64	64	100.0%

(as of COB yesterday)



Baldwin Wind, LLC

Plan of the Day (POD)

Date: Saturday, 10-30-10
 High: 44
 Precipitation Chances: 0 %

COD: 11-30-10
 Low: 25

Days to COD: 32
 Winds: NE @ 7 mph
 Weather Forecast: Mostly Sunny

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Dress appropriately for the weather
- Be aware of changing weather conditions

Civil/Erection:

- Reclaim at 27-28
- Erect base and mid at 22-23
- Assemble rotor at 23-24
- Erect top, nacelle & rotor - Mob to 26

Foundations: Complete

Collection:

- VLF testing at 9B, 10 & 11

Electrical:

- Tower wiring at 12-13
- Mechanical completion at 11-12

IIP at 8-9

- GE Commissioning at 40-42 & 53-54

Substation:

- Outage to tie into Wilton
- Testing field equipment

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	6	0
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	296,079	-41418
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	52	64	81.3%
Tower Mid Sections Erected	52	64	81.3%
Tower Top Sections Erected	49	64	76.6%
Nacelles Installed	49	64	76.6%
Rotors Installed	49	64	76.6%
Tower Wiring Complete	45	64	70.3%
Mechanically Complete	40	64	62.5%
Pre-Commissioned	24	64	37.5%
Commissioned	18	64	28.1%
4/0 Cable Trenched	149,724	149,724	100.0%
500 Cable Trenched	13,965	13,965	100.0%
1000 Cable Trenched	76,996	76,996	100.0%
Transformers Set/Terminated	64	64	100.0%

(as of COB yesterday)



Baldwin Wind, LLC

Plan of the Day (POD)

Date: Friday, 10-29-10
High: 48
Precipitation Chances: 0 %

COD: 11-30-10
Low: 25

Days to COD: 34
Winds: SW @ 7 mph
Weather Forecast: Partly Sunny

NextEra™ Energy Resources

Blattner Energy

Paradigm

GE

Safety/Environmental:

- Dress appropriately for the weather
- Be aware of changing weather conditions

Civil/Erection:

- Erect base and mid at 24-25
- Assemble rotor at 25-26
- Erect top & nacelle at 15
- Erect rotor at 14-15

Foundations: Complete

Collection:

- Turbine fiber splice at 26 & substation
- Fiber testing circuit 10 & 11

Electrical:

- Tower wiring at 10-11
- Mechanical completion at 9-10

IIP at 6-7

- GE Commissioning at 32-33 & 38-39

Substation:

- Outage to tie into Wilton
- Testing field equipment

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	6	0
4/0 Cable	519,519	500,688	18831
500 KCM	51,002	58,397	-7395
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	296,079	-41418
1000 KCM LVC	24,000	38,230	-14230
12 Fiber SM FOC	289,504	294,530	-5026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	76,066	76,066	100.0%
Roads Built	76,066	76,066	100.0%
Silt Fence Installed	3,584	11,417	31.4%
Foundations Excavated	64	64	100.0%
Foundations Poured	64	64	100.0%
Foundations Backfilled	64	64	100.0%
Crane Pads Completed	64	64	100.0%
Tower Base Sections Erected	50	64	78.1%
Tower Mid Sections Erected	50	64	78.1%
Tower Top Sections Erected	48	64	75.0%
Nacelles Installed	48	64	75.0%
Rotors Installed	47	64	73.4%
Tower Wiring Complete	42	64	65.6%
Mechanically Complete	38	64	59.4%
Pre-Commissioned	24	64	37.5%
Commissioned	13	64	20.3%
4/0 Cable Trenched	149,724	149,724	100.0%
500 Cable Trenched	13,965	13,965	100.0%
1000 Cable Trenched	76,996	76,996	100.0%
Transformers Set/Terminated	64	64	100.0%

(as of COB yesterday)

