

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 5/8/2012

Week I Summary Sheet

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

CGF Project Weekly Status Report

Case No. PU-09-670

General Information

Construction began on May 1, 2012 in Griggs County.

Safety

Safety briefings were held with Phillips and Jordan (tree clearing and fencing contractor) field crews.

No injuries or other safety issues occurred.

Environmental

Environmentally Sensitive Areas (ESA) were marked throughout Griggs Co. The Project Environmental Inspector is on site working with the tree clearing crews.

No environmental issues were identified.

Work Progress

ROW marking was completed in Foster and Griggs Co. Tree clearing started just east of the Foster/Griggs Co. line and is progressing east.

Fence gate installation is progressing east as well.

Material delivery commenced into the DI-Foster laydown yard.

Work Planned for Next Week

ROW marking for gate installation and tree clearing in Steele, Nelson and Grand Forks Co.

ESA marking progressing east.

Work Planned for Next Week (continued)

Fence gate installation progressing east into Grand Forks Co.

Tree Clearing to the Sheyenne River in Griggs Co.

Extraordinary Events

None to report