

# Center to Grand Forks Project



## ► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 7/24/2012

Week 12

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 90

192 PU-09-670 Filed: 7/27/2012 Pages: 2  
Minnkota Power 345 kV trans. line - Center to Grand  
Forks, week ending 7-24-2012

Minnkota Power Cooperative, Inc.

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety

No incidents or injuries during the past week.

## Environmental

A plan is in place to resolve the structure 869 artesian well water flow issue. A specialty contractor will mobilize next week to correct the problem.

## Work Progress

Structure staking has been completed for structures 788 – 999.

Tree clearing has been completed through 557 working westward.

Material delivery continues with deliveries of structures to the DI-Foster laydown yard. Twenty eight (28) loads worth of material was delivered to DI and seven (7) loads to EI-Griggs yard over the past week.

Foundation installation has been completed for structures 788 – 791, 814, 824, 825, 832, 841, 864, 865, 888, 892, 893 over the past week for a total of sixteen (16) foundations, with ninety (90) completed total.

Crews are performing civil work on the CI-Wells laydown area.

## Work Planned for Next Week

Structure staking of structures 1000 – 1021 (Griggs-Steele Co. line)

Tree clearing starting at 790 working westward to 472.

Foundation installation of Structures 795 – 799, 803 – 807, 812, 816, 910 – 913, 965, 998 – 18 total with 4 drill rigs.

## Land Owner/Public Issues

No new land owner or public issues this past week.

## Extraordinary Events

None

## Threatened or Endangered Species Events

None