

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 9/6/2012

Week 18

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 232

Structures Set = 80

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety

No accidents, injuries, or near misses over the past week.

## Environmental

New potential ESA near structure 1069 identified as a rock pile, environmental is investigating but in meantime project has marked area off.

## Work Progress

Structure staking has been completed for structures 788 – 1089.

Tree clearing has been completed through 106 working westward.

Material delivery continues with deliveries of structures to the DI-Foster and EI-Griggs laydown yard. Twenty five (25) loads were delivered to EI-Griggs yard, and four (4) loads to FI-Northwood, and ten (10) loads to DI-Foster yard over the past week.

Foundation installation has completed 973, 977, 978, 994-999, 1001, 1008-1019, 1027, 1028, 1039-1043 over the past week for a total of 29 foundations, with 232 completed total.

Line construction crews held two (2) days of OSHA and safety related training, and then mobilized out to Center ND to prepare for line work related to the 230kV tie line and Center Substation work during next week's scheduled plant outage.

Crews continue to perform civil work on BI-Wilton laydown area.

## Work Planned for Next Week

ROW marking to I253, then to start westward.

ESA marking to Structure I253. Structure staking of structures to I120.

Tree Clearing starting at 300 working westward to 72.

Foundation installation of Structures I000, I024-1025, I029-1030, I033-1038, I044-1051, I060-1061.

Line contractor to perform work associated with Center Substation and 230kV Tie Line work next week.

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None