

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 9/20/2012

Week 20

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 281

Structures Set = 80

CGF Project Weekly Status Report

Case No. PU-09-670

Safety

No accidents, injuries, or near misses over the past week.

Environmental

No issues identified over the past week.

Work Progress

Structure staking has been completed for structures 788 – 1140.

Tree clearing has been completed to Center Substation. Missed areas and off season work will begin.

Material delivery continues with deliveries of structures to the Project laydown yards. Twenty four (24) loads to EI-Griggs yard, and eleven (11) loads to FI-Northwood, and eight (8) loads to DI-Foster yard over the past week.

Foundation installation has been completed at 1023-1024, 1037, 1050, 1056-1057, 10601069, 1071-1073, 1078-1082, 1091, 1096 over the past week for a total of 26 foundations, with 281 completed in total.

Line construction crews performed re-organization and inventory back-up at material laydown yards and performed maintenance on equipment.

Crews are performing civil work on BI-Wilton laydown area

Work Planned for Next Week

ROW marking to 1253, then to start westward.

Structure staking of structures to 1175.

Tree Clearing and Fence crews will be working from west-to-east to fill in gaps and make repairs for any missed items.

Foundation installation of Structures 1055, 1075-1076, 1083-1090, 1097-1099, 1101-1109, 1112-1114, 1118-1122, 1135.

Line contractor to re-commence hauling and framing of structures, including hauling insulator and hardware materials out to structures that have already been set..

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None