

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 10/8/2012

Week 22

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 335

Structures Set = 98

CGF Project Weekly Status Report

Case No. PU-09-670

Safety

No accidents, injuries, or near misses over the past week.

Environmental

No environmental issues or concerns this past week.

Work Progress

Structure staking has been completed for structures 788 – 1188.

Tree clearing has been completed to the Center Substation. The Tree & Fence crews are working back towards east to fill-in gaps from new land owner easements and areas where some re-work is needed.

Material delivery continues with deliveries of structures to the DI-Foster and EI-Griggs laydown yard. Twenty four (24) loads to EI-Griggs yard, and three (3) loads to FI-Northwood, and nine (9) loads to DI-Foster yard over the past week.

Foundation installation has completed structures 1092-1093, 1104-1105, 1110, 1114-1116, 1119-1123, 1127-1134, 1136-1138, 1142-1143, 1162-1163 over the past week for a total of 27 foundations, with 335 completed in total.

Line construction crews performed hauling of structure segments and hardware & assemblies. Structure were set at 883, 884, 889, 891-893, 900-901, 915, 917, 919-920, 924-929, 938 over the past week for a total of 19 structures, with 98 completed in total.

Crews have completed civil work on the BI-Wilton laydown area.

Work on sealing up leakage around the casing at 1046, the site of 2nd artesian well was completed.

Work Planned for Next Week

ESA marking to Structure 1253. Structure staking of structures to 1220.

Tree Clearing and Fence crews will be working from west-to-east to fill in gaps and make repairs for any missed items.

Foundation installation of Structures 1046, 1095, 1126, 1132, 1133, 1135, 1139, 1140, 1144-1150, 1153-1157, 1165-1170, 1175-1178, 1187.

Framing for structures 992, 996, 998, 1001-1004, 1006, 1009, 1010. Setting structures 948, 952, 955, 958, 960-968.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None