

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 10/12/2012

Week 23

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 351

Structures Set = 106

216 PU-09-670 Filed: 10/16/2012 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 10-12-2012

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety

No accidents, injuries, or near misses over the past week.

Environmental

Water leakage from artesian well at structure 1046 was repaired. Water quantity and conditions in the seasonal wetland just south of the foundation was inspected and found satisfactory by Environmental Inspector and Construction Manager.

Work Progress

Structure staking has been completed for structures 788 – 1220.

Tree clearing has been completed to the Center Substation. The Tree & Fence crews are working back towards east to fill-in gaps from new land owner easements and areas where some re-work is needed.

Material delivery continues with deliveries of structures to the DI-Foster and EI-Griggs laydown yard. Eighteen (18) loads to EI-Griggs yard, and five (5) loads to FI-Northwood, and six (6) loads to DI-Foster yard over the past week.

Foundation installation has completed structures 1125-1126, 1133, 1139, 1140, 1144-1148, 1153-1156, 1164-1165 over the past week for a total of 16 foundations, with 351 completed in total.

Line construction crews performed hauling of structure segments and hardware & assemblies. Structure set at 948, 949, 952, 955, 958, 960, 961 and 963 over the past week for a total of 8 structures, with 106 completed in total.

Work Planned for Next Week

Structure staking of structures to 1253.

Tree Clearing and Fence crews will be working from west-to-east to fill in gaps and make repairs for any missed items.

Foundation installation of Structures 1046, 1095, 1126, 1132, 1133, 1135, 1139, 1140, 1144-1150, 1153-1157, 1165-1170, 1175-1178, 1187.

Framing for structures 1016, 1019, 788, 789, 800, 803, 807, 808, 814, 815. Setting structures 962, 964-968, 972, 974, 976, 983, 990, 992, 996, 998 and 1001.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None